WELL COMPLETION REPORT

Synthetic Operator Ltd.

Well name	SA-19
Block	SA-BLK-2
Field	Field Alpha
Latitude	27°17'07.87"N
Longitude	94°54'54.64"E
Coordinate datum	WGS 84
Depth reference	RT
RT elevation	108.2 m AMSL
Ground level	101.9 m AMSL
Spud date	12-Dec-1988
Rig release	30-Dec-1988
Total depth (MD)	3,621.8 m
Total depth (TVD)	3,213.6 m
Well profile	Deviated (J-type)

All depths in m below RT unless stated.

RECEIVED
30-Dec-1988

SYNTHETIC

FORMATION TOPS

Formation	MD (m)	TVD (m)	TVDSS (m)
Dhekiajuli	6.2	6.2	-101.9
Girujan	381.1	381.1	272.9
Tipam	1,259.5	1,257.9	1,149.7
Barail	2,153.1	2,008.3	1,900.1
Kopili	3,104.1	2,788.7	2,680.6
Sylhet	3,473.3	3,091.7	2,983.5

SYNTHETIC

CASING AND CEMENTING

Casing	Hole	Shoe MD (m)	Shoe TVD (m)	Wt (lb/ft)	Grade
13-3/8"	17-1/2"	413.1	413.1	68	K55
9-5/8"	12-1/4"	2,115.4	1,977.3	47	N80
7"	8-1/2"	3,621.8	3,213.6	29	P110

LEAK-OFF / FORMATION INTEGRITY TESTS

Test	Below shoe	Depth MD (m)	EMW (sg)
FIT	13-3/8"	416.1	1.37
LOT	9-5/8"	2,118.4	1.62

SYNTHETIC

DRILLING PROBLEMS

Date	Problem	MD (m)	Formation	NPT (h)	Vol (bbl)	MW (sg)
15-Dec-1988	Stuck pipe	1,249.8	Girujan	45	-	1.12

SYNTHETIC